5/7/21

Completion Report

1	Name of Wok	Construction of CC drain from Maramma devi temple surrounding and construction of CC drain at Dhananjaya house in Manjunatha Nagara Govt higher primary school Surrounding in Bagalagunte ward No 14
2	Sanctioned Estimate No.& Date	
3	Head of Acount which is Chargeable	
4	Enstrument Order No. & Date	P-3726
5	Name of Contractor	EE/DD/WO/ 51 /21-22, Dt.20.07.2021
6a	Time Stipulated for Completion of work	K Jayamma
b	Delay in execulation of work	90 days
7	Measurement recorded in MB	Completed date : 11-10-2021
	Page No	
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkatrshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
90.00	75'04'21	-	14,95,899=00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER